



## Project Observation Report

Observer Name: [REDACTED]  
Phone: [REDACTED]  
Email: [REDACTED]  
Date of Report 2022-01-12

<b>Project:</b>	DEMOLITION OF FORMER SIXTH GRADE CENTER
<b>Project Number:</b>	5-2118-40
<b>On Site Time:</b>	12:00 pm – 1:00 pm
<b>Date of Observation</b>	2022-01-12
<b>Weather:</b>	32° Cloudy
<b>Winds:</b>	N @ 8 mph
<b><u>Personnel on Site</u></b>	
Lucas Vanisko	Healy Bender Patton & Been Architects

### **Observations**

1. Demolition at Warrior Dome lower-level is in progress at approximately 10% complete. See photos (A), (B), and (C).
2. Demolition at Maintenance Building is in progress at approximately 55% complete. See photo (D).
3. Contractor shall determine location of the underground storage tank (assumed to be a 1,000 gallon gasoline tanks) located partially under the Maintenance Building and shall prepare for removal as required.
4. Demolition work on Former Sixth Grade Center has not started.
5. Soils samples testing related to the underground storage tank that was removed north of the Former Sixth Grade Center is in progress for analysis of potential contaminants. Per Jensen Environmental, soils testing report will be sent the week of January 10<sup>th</sup>, 2022.



## Project Observation Report

Observer Name: [REDACTED]

Phone: [REDACTED]

Email: [REDACTED]

Date of Report 2022-01-12

(A)



(B)





## Project Observation Report

Observer Name: [REDACTED]

Phone: [REDACTED]

Email: [REDACTED]

Date of Report 2022-01-12

(C)



(D)

